



敬业钢铁有限公司
Jingye Iron and Steel Co.,Ltd.
质量证明书
Mill Test Certificate



中国认可
产品
PRODUCT
CNAS C162-P

订货单位 Customer	山西铭远洋物资有限公司	产品名称 Commodity	钢筋混凝土用钢：热轧带肋钢筋 STEEL REINFORCED CONCRETE: HOT ROLLED RIBBED BARS		
收货单位 Consignee	山西铭远洋物资有限公司	装车作业单编号 Loading Job No.	LT2605060311	质保书编号 Certificate No.	260506R00225
执行标准 Standard	GB 1499.2-2024	签发日期 Date of Issue	2026/05/06	合同编号 Contract No.	NR260506085
牌号 Grade	HRB400E	车号 Truck No.		发货日期 Date of Delivery	2026/05/06
生产许可证编号 Permission No.	(冀)XK05-001-00001	交货状态 Delivery State	热轧 Hot rolled		

项次 ITEM No.	轧制批号 LOT No.	炉号 HEAT No.	规格 DIMENSION (mm)	件数 PCS	重量 Weight (t)	熔炼成分 Cast Analysis%									拉伸试验 x1 TENSILE TEST		最大 力总 延伸 Agt%	R°m/ R°el	R°el /ReI	弯曲 试验	反弯 试验			
						C	Si	Mn	P	S	V	Cr	Nb	Ceq	屈服 ReLY.S	抗拉 RmT.S								
						⁻² X10	⁻² X10	⁻² X10	⁻³ X10	⁻³ X10	⁻³ X10	⁻³ X10	⁻³ X10	⁻² X10	MPa	MPa								
001	X726050020014	26805335	Φ25 * 12000	22	55.902	21	31	146	24	40	28	37	1	48	460	635	13.5	1.35	1.15	合格	合格			

合计(TOTAL)	22	55.902																		
-----------	----	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

注释 NOTE	Y.S屈服强度=Yield Strength T.S抗拉强度=Tensile Strength E.L断后伸长率=Percentage Elongation After Fracture >3mm取短比例试样, ≤3mm取定标距80mm. 最大力总延伸Agt%=Total elongation at maximum force. R ^m /R ^e l=Tensile/yield strength ratio R ^e l/ReI=Yield Strength / Globe Standard's Yield Strength 弯曲试验=Bending Test 弯曲角度=Angle Of Bend 反弯试验=Rebend Test																		
------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

备注 REMARK	本产品N含量能保证,重量偏差、钢筋尺寸、表面质量、金相组织均符合标准规定。请用户按产品批号验收,如有质量异议请填写好质量异议函,并将实物妥善保管好,切勿动用。 THE N CONTENT OF THIS PRODUCT CAN BE GUARANTEED, AND THE WEIGHT DEVIATION, STEEL BAR SIZE, SURFACE QUALITY, AND METALLOGRAPHIC STRUCTURE ALL MEET THE STANDARD REQUIREMENTS. PLEASE INSPECT THE PRODUCT ACCORDING TO THE BATCH NUMBER. IF THERE ARE ANY QUALITY OBJECTIONS, PLEASE FILL OUT THE QUALITY OBJECTION LETTER AND TEKE GOOD CARE OF THE PRODUCT,DO NOT USE IT.														曹建虎 CAO JIANHU				
															计量质检部部长 General manager, department of product testing				

